


S & R Construction Co., Inc.

60 Dyerville Avenue

Johnston, Rhode Island 02919

Telephone: (401) 831-6337 Fax: (401) 276-7031



November 18, 2002

Dante Cornelio
Eastern Contractors, Inc.
571 Union Avenue
Framingham, MA 01702

SENT VIA FAX AND U S MAIL

Re: Wetherbee School, Lawrence, MA
LEDGE/ ROCK REMOVAL (revised 11/18/02)

Dear Dante:

Please be informed that S&R cannot accept the unit price set forth for ledge removal at the above-mentioned project. The unit price set forth, if accepted would place great financial strain on S&R Construction. S&R will seek to be reimbursed for the cost to remove the ledge at a fair and reasonable market price. We will also seek additional reimbursement for the original 3,000 cubic yards of open ledge. Also note, the contract ledge quantities included fill replacement at the areas of displaced fractured ledge. The additional ledge quantities did not include fill replacement for the displaced ledge. We will seek to be reimbursed for all additional fill required to infill the displaced ledge. We base this request on the following facts.

1. The unit price set forth addresses the ledge in question to be blasted. Because of the proximity of the ledge in relation to the building as well as other contributing factors and historical guidelines the ledge needed to be removed by mechanical methods. A unit price for removal by mechanical means is not addressed in the project manual.
2. The quantity of ledge encountered exceeds the amount carried by more than three times. The contract allows for renegotiation of unit prices that exceed the anticipated quantities by over twenty percent.

Based on the above facts S&R will seek to be compensated as follows:

Additional ledge encountered to date. 5,766.32 cubic yards @ market value of \$275.00 per yard =	\$1,585,738.00
Contract open ledge encountered and removed. 3,000 cubic yards @ \$275.00 per yard=	\$ 825,000.00
Fill replacement requirements for additional quantities 5,766.32 @ \$20.00 per cubic yard=	\$ 115,326.40
Less prior ledge requisitioned	\$ (313,313.14)
Plus 15% profit and overhead on additional amounts over contract	\$ 361,584.66

ADDITIONAL REIMBURSEMENT REQUIREMENT

\$2,574,335.92

Also note, no time extension was granted for the additional time and delays caused beyond our control. We will require a project extension for the time required as per the signed daily work orders pertaining to all additional work over and above the work listed under the base contract. Overtime charges also pertain and have not been added to this request. S&R is entitled to be reimbursed for overtime requirements as a result of this additional work.

This matter has caused great financial strain on S&R Construction. We request this matter be given immediate attention to avoid further project delays.

Sincerely:


S&R CONSTRUCTION CO., INC.

Steven L. Rodi
Senior Project Manager

CC: Rocco Izzo

Enclosures (market value pricing) (spreadsheet itemizing cost)

Architects Contractors Engineers




Guide To Construction COSTS

XXXIII

2002

Architects Contractors Engineers



Guide To Construction COSTS

XXXIII

2002

DIVISION #2 - SITEWORK & DEMOLITION

0202.0	EARTHWORK (Op. Eng., Truck Driver & Lab.)				
.1	GRADING				
	Machine	⁽¹⁾ <u>UNIT</u>	<u>COST</u>	⁽¹⁾ <u>UNIT</u>	<u>COST</u>
	Strip Top Soil - 4"	CuYd	5.00	SqYd	.55
	Spread Top Soil				
	4" Site Borrow	CuYd	5.45	SqYd	.60
	Off-Site Borrow (\$12 CuYd)	CuYd	19.50	SqYd	2.20
	Rough Grading - Cut and Fill	<u>UNIT</u>	⁽¹⁾ <u>SOFT</u>	⁽¹⁾ <u>MED.</u>	⁽¹⁾ <u>HARD</u>
	Dozer - To 200'	CuYd	3.30	3.55	4.20
	To 500'	CuYd	3.70	5.30	6.60
	Scraper - Self Propelled - To 500'	CuYd	2.95	3.30	3.85
	To 1,000'	CuYd	3.75	4.40	5.20
	Grader - To 200'	CuYd	3.25	3.80	5.50
	Add for Compaction (See 0202.4)				
	Add for Hauling Away (See 0202.5)				
	Add for Truck Haul on Site	CuYd	2.55	-	-
	Add for Borrow Brought In				
	Loose Fill - 2.75 Ton	CuYd	10.40	-	-
	Crushed Stone - 5.30 Ton	CuYd	13.75	-	-
	Gravel - 4.10 Ton	CuYd	12.00	-	-
	Hand and Machine	<u>UNIT</u>	<u>HAND</u>	<u>LABOR</u>	<u>MACHINE</u>
	Fine Grading - 4" Fill - Site	CuYd	10.80		5.20
		or SqFt	.14		.07
	4" Fill - Building	CuYd	20.00		9.80
		or SqFt	.25		.12
.2	EXCAVATION - Dig & Cast or Load (No Hauling)				
	Soil				
	Open - Soft (Sand) w/Backhoe or Shovel	CuYd	19.60		3.20
	Medium (Clay)	CuYd	27.75		3.95
	Hard	CuYd	43.20		5.50
	Add for Clamshell or Dragline	CuYd	-		1.25
	Deduct for Front End Loader	CuYd	-		1.05
	Deduct for Dozer	CuYd	-		.27
	Trench or Pocket - Soft w/Backhoe or Shovel	CuYd	22.60		4.70
	Medium	CuYd	28.70		6.10
	Hard	CuYd	41.30		7.40
	Add for Clamshell or Dragline	CuYd	-		1.15
	Augered - 12" diameter	CuYd	47.40		9.00
	24" diameter	CuYd	36.20		6.10
	Add for Frost	CuYd	-		7.20
	Rock - Soft - Dozer	CuYd	-		31.00
	Hammer	CuYd	-		77.00
	Medium - Blast	CuYd	-		93.00
	Hammer	CuYd	-		160.00
	Hard - Blast	CuYd	-		205.00
	Hammer	CuYd	-		275.00
	Swamp	CuYd	-		8.90
	Underwater	CuYd	-		11.50
.3	BACKFILL (Not Compacted and Site Borrow)	CuYd	10.05		2.50
	Add for Off-Site Borrow	CuYd	-		10.35
	Add to All Above for Mobilization Average				5%

(1) Machine and Operators

3000 cubic yards open ledge (contract)	billed to date	\$	115,500.00
650 cubic yards trench ledge @ \$45.00	billed to date	\$	25,763.40
change order #1 1515.12 cubic yards	billed to date	\$	58,332.00
change order #3 734 cy	billed to date	\$	2,023.34
change order #5 173 cy	billed to date	\$	6,687.00
change order #8 2531.60	billed to date	\$	97,467.00
trench ledge 291.23	billed to date	\$	-
trench ledge 74.25	billed to date	\$	3,341.00
trench ledge 354.14	billed to date	\$	-
trench ledge 93.32	billed to date	\$	4,199.40
TOTAL BILLED TO DATE		\$	313,313.14
<u>CALCULATION OF 15% PROFIT</u>			
5766.32 cy @ 275.00	1,585,738.00		237,860.70
3000 cy @ 236.50	709,500	\$	106,425.00
5766.32 @ 20.00	115,326.00	\$	17,298.96
TOTAL PROFIT AND OVERHEAD ON ADDITIONAL COST		\$	361,584.66

HP Fax K1220xi

Log for
S&R Construction
4012767031
Nov 19 2002 9:08am

Last 30 Transactions


Date	Time	Type	Identification	Duration	Pages	Result
Nov 14	5:24pm	Received		0:38	0	No fax
Nov 14	7:24pm	Received		0:38	0	No fax
Nov 14	8:27pm	Received		0:38	0	No fax
Nov 15	7:40am	Fax Sent	19786837439	0:37	1	OK
Nov 15	8:11am	Fax Sent	17817371550	1:15	2	OK
Nov 15	8:30am	Received		0:38	0	No fax
Nov 15	10:54am	Fax Sent	14135627010	0:24	1	OK
Nov 15	10:56am	Fax Sent	17819351888	0:49	2	OK
Nov 15	11:30am	Received		0:38	0	No fax
Nov 15	2:08pm	Received		0:38	0	No fax
Nov 15	6:13pm	Received		0:38	0	No fax
Nov 16	9:26am	Received		0:38	0	No fax
Nov 16	10:58am	Received		0:38	0	No fax
Nov 18	7:34am	Fax Sent	16179690505	0:37	0	Error 386
Nov 18	7:36am	Fax Sent	16179690505	0:31	1	OK
Nov 18	8:31am	Received	978 443 6036	0:50	2	OK
Nov 18	9:02am	Received		1:16	4	OK
Nov 18	9:10am	Received	7703474	0:41	3	OK
Nov 18	10:42am	Fax Sent	19786837439	0:56	1	OK
Nov 18	11:33am	Fax Sent	19784436036	0:23	1	OK
Nov 18	11:33am	Fax Sent	17813564553	0:34	1	OK
Nov 18	11:35am	Fax Sent	9447360	0:36	1	OK
Nov 18	1:31pm	Fax Sent	15088799633	0:21	1	OK
Nov 18	1:37pm	Received	978 443 6036	1:38	8	OK
Nov 18	4:19pm	Received	Public Works Supply	1:59	3	OK
Nov 18	5:17pm	Received	7388282	0:44	1	OK
Nov 19	7:45am	Received		0:50	1	OK
Nov 19	8:48am	Fax Sent	19786837439	2:40	5	OK
Nov 19	9:02am	Fax Sent	19787740374	0:29	1	OK
Nov 19	9:04am	Fax Sent	15088799633	1:50	5	OK




S & R Construction, Co., Inc.

80 DYERVILLE AVENUE
JOHNSTON, RI 02919

DAVID CORNELIO
EASTERN CONTRACTORS, INC.
571 UNION AVENUE
Framingham, MA



01702-5855



S & R Construction Co., Inc.

60 Dyerville Avenue
Johnston, Rhode Island 02919

Telephone: (401) 831-6337 Fax: (401) 276-7031



FACSIMILE TRANSMITTAL SHEET

TO:	DANTE CORNELIO	FROM:	STEVE RODI
COMPANY:	EASTERN CONTRACTORS	DATE:	11/19/02
FAX NUMBER:	978-683-7439	TOTAL NO. OF PAGES INCLUDING COVER:	5
PHONE NUMBER:	978-686-8370	SENDER'S REFERENCE NUMBER:	
RE:	WETHERBEE SCHOOL	YOUR REFERENCE NUMBER:	

☐ URGENT ☒ FOR REVIEW ☒ PLEASE COMMENT ☒ PLEASE REPLY ☐ PLEASE RECYCLE

NOTES/COMMENTS:

DANTE:
THE ATTACHED REPLACES THE LETTER SENT ON FRIDAY SEEKING RENEGOTIATION OF
LEDGE PRICING. PLEASE REVIEW AND CALL WITH ANY QUESTIONS.

THANK-YOU
STEVE RODI

RECEIVED
APR 04 2003
ST PAUL SURETY